

Town of Perinton Road Repaving Project in Forest Hills – 2007

- Timeframe: 2007, sometime between mid June to end of August.
 - Finalized schedule will be published by the Town of Perinton prior to work start via a letter to each household.
 - Coring test of the present road may take place this week – weather related.
 - All roads in Forest Hills will be done.
 - Town of Perinton is working with Village of East Rochester on Regency Dr. and Fair Oaks Dr/Waitefield Ave
 - Foothill Terrace will not be done.
 - Tom Quinn will follow-up with the Town in two weeks for an update.
- Type of road repair/recycling project:
 - Road will be milled out roughly 5 – 6 inches deep; this should take one week.
 - Once milling has started the plan is to refill the milled area with recycled material from other parts of the roadway and new binder material.
 - Access to driveways will be maintained with temporary stone fill. Parking areas may not be accessible during the deep milling process.
 - Roads will be left in a rough condition (filled back in approx. 4.5 inches) for two to three weeks. There will be a 1.5-inch rise into your driveways during this time. The final topcoat will then be applied (black asphalt) taking roughly 1 week.
 - Entire process could take 5 to 6 weeks.
- Road width and height will be kept at present dimensions.
 - Parking areas running parallel to roadway will not be milled and repaved.
 - There is no plan for curbs or cement gutters.
 - No roadside trees (corner of Westwood & Fair Oaks) will be removed or altered for this roadwork.
- Westwood pond will have a flood control pump installed prior to the beginning of the roadwork.
- Town of Perinton plans to dredge Lake Crescent pond before road repair begins.

If anyone has any questions or concerns please email Tom Quinn at tquinn@rochester.rr.com